

## Contents

0.1	QA Issue: glibc-locale . . . . .	1
0.1.1	Final root-cause determination . . . . .	2
0.1.2	Updated Root Cause . . . . .	5

## List of Figures

## List of Tables

## Listings

1	do_install() from glibc-locale.inc . . . . .	3
2	Modified do_install() (not recommended) . . . . .	3

### 0.1 QA Issue: glibc-locale

After placing the line

```
DEPENDS_append = " libgcc"
```

in the kernel recipe, the following “QA Issue” began occurring:

```
ERROR: glibc-locale-2.32-r0 do_package: QA Issue: glibc-locale: Files/directories were insta
/usr/lib/locale
Please set FILES such that these items are packaged. Alternatively if they are unneeded, av
glibc-locale: 1 installed and not shipped files. [installed-vs-shipped]
ERROR: glibc-locale-2.32-r0 do_package: Fatal QA errors found, failing task.
ERROR: Logfile of failure stored in: /edg/build-csky-toolchain-5.12-locale-fix/tmp/work/csky
ERROR: Task (/mnt/hdd/EDG/dachuan-research/g500/poky/meta/recipes-core/glibc/glibc-locale_2
```

A new .bbappend was added to the meta-csky layer to handle this with the single line

```
FILES_${PN} = "${localedir}"
```

however this did not solve the QA issue.

A suspicious test on the variable PACKAGE\_NO\_GCONV in the do\_install() function in glibc-locale.inc was discovered. The variable PACKAGE\_NO\_GCONV is initialized to "0" in libc-package.bbclass. After modifying this to "1" the QA issue was resolved. Note

that this is just a temporary fix; the real fix should override the variable in the meta-csky layer.

In the process of discussing this on #yocto, khem mentioned that we should also include this patch:

```
diff --git a/meta/classes/libc-package.bbclass b/meta/classes/libc-package.bbclass
index de3b4250c7..a6c3447e54 100644
--- a/meta/classes/libc-package.bbclass
+++ b/meta/classes/libc-package.bbclass
@@ -259,6 +259,7 @@ python package_do_split_gconvs () {
     "mipsisa64r6el": " --uint32-align=4 --little-endian ", \
     "riscv64": " --uint32-align=4 --little-endian ", \
     "riscv32": " --uint32-align=4 --little-endian ", \
+    "csky": " --uint32-align=4 --little-endian ", \
     "i586": " --uint32-align=4 --little-endian ", \
     "i686": " --uint32-align=4 --little-endian ", \
     "x86_64": " --uint32-align=4 --little-endian " }
```

1. After making all these changes and rebuilding `bitbake -c populate_sdk_ext core-image-minimal` from scratch, the only error resulting is the `libgcc.a` error. Rebuilding a second time also resulted in just the one `libgcc.a` error.
2. Commenting out the `FILES` line in the `glibc-locale_2.32.bbappend` file and rebuilding from scratch also resulted in just the one `libgcc.a` error. Rebuilding a second time also result in just the one `libgcc.a` error.
3. Reverting `PACKAGE_NO_GCONV` back to 0 (with `FILES` still commented out in `glibc-locale_2.32.bbappend`) caused the `glibc-locale QA` issue to return.

### 0.1.1 Final root-cause determination

For the following discussion refer to the documentation in the Configuration, Compilation, and Staging and Package Splitting sections in the Overview and Concepts manual.

In a nutshell, a QA error/issue means that there were files or directories in the staging area that were not covered by the `FILES` variable.

The root cause of the QA issue is that, for the default value of the `PACKAGE_NO_CONV` variable, the directory `/usr/lib/locale` was created in the staging area as part of the `do_install` task but not specified in the `FILES` variable.

The `glibc do_compile` stage generates two folders into the `/usr/lib` folder, `gconv` and `locale`:

```
/edg/build-csky-toolchain-5.12-xorg-5/tmp/work/csky-poky-linux/glibc-locale/2.32-r0/image/us
```

```
total used in directory 24 available 2408295240
drwxr-xr-x 4 randyy randyy 4096 Jul  6 14:18 .
drwxr-xr-x 5 randyy randyy 4096 Jul  6 14:18 ..
drwxr-xr-x 2 randyy randyy 12288 Jul  6 14:18 gconv
drwxr-xr-x 2 randyy randyy 4096 Jul  6 14:18 locale
```

The gconv folder contains many files. The locale folder is empty.

Line three of the following glibc-locale.inc function creates the locale directory in the staging area (localedir has the value /usr/lib/locale according to bitbake.conf). Line 5 copies the gconv folder and all files within it to the staging area.

```
1 do_install() {
2     copy_locale_files ${bindir} 0755
3     copy_locale_files ${localedir} 0644
4     if [ ${PACKAGE_NO_GCONV} -eq 0 ]; then
5         copy_locale_files ${libdir}/gconv 0755
6         copy_locale_files ${datadir}/i18n 0644
7     else
8         # Remove the libdir if it is empty when gconv is not copied
9         find ${D}${libdir} -type d -empty -delete
10    fi
11    copy_locale_files ${datadir}/locale 0644
12    install -m 0644 ${LOCALETRESRC}/SUPPORTED ${WORKDIR}/SUPPORTED
13 }
```

Listing 1: do\_install() from glibc-locale.inc

Note that the QA error can also be resolved in the following ways:

1. The variable PACKAGE\_NO\_GCONV can be defined to be non-zero. However, this causes the files in the gconv folder not to be copied into the staging area.
2. A command can be added to the glibc-locale.inc function do\_install function to remove the locale folder:

```
1 do_install() {
2     copy_locale_files ${bindir} 0755
3     copy_locale_files ${localedir} 0644
4     if [ ${PACKAGE_NO_GCONV} -eq 0 ]; then
5         copy_locale_files ${libdir}/gconv 0755
6         copy_locale_files ${datadir}/i18n 0644
7         find ${D}${libdir}/locale -type d -empty -delete
8     else
9         # Remove the libdir if it is empty when gconv is not
10        copied
11        find ${D}${libdir} -type d -empty -delete
12    fi
13    copy_locale_files ${datadir}/locale 0644
14    install -m 0644 ${LOCALETRESRC}/SUPPORTED ${WORKDIR}/SUPPORTED
15 }
```

Listing 2: Modified do\_install() (not recommended)

However this is not recommended as it may break other image builds.

The fix was to append the locale directory under `/usr/lib` to FILES in the glibc .bbappend file:

```
FILES_${PN} += "${libdir}/locale"
```

More info from #yocto:

```
11:48 <yates> packaging question: will a QA issue be flagged if
        empty subdirectories in the source exist that were
        not created in the destination (${D})?
11:49 <yates> by inference i have determined the answer to this
        question is "yes" but I want to double-check
11:53 <smurray> yates: packaging only looks in ${D}, so I'm pretty
        sure the answer is no
11:54 <yates> smurray: it must be looking at source
        directories/files too in order to do this QA issue
        check, right?
11:55 <smurray> yates: no?
11:55 <yates> http://paste.ubuntu.com/p/yXMj22P4Hr/
11:55 <yates> how could that possibly be true? what is it comparing
        to to determine there is an issue?
11:56 <qschulz> yates: the check is done between what's in ${D} and
        what's in FILES_*
11:56 <smurray> yates: that's telling you the directory exists in
        ${D}, but no FILES_*
11:56 <qschulz> if after everything's been packaged, there are
        still files, you get a QA Issue
11:56 <smurray> qschulz: sniped me ;)
11:57 <yates> ah, ok.
11:57 <rburton> the assumption is that everything that appeared in
        do_install should be in a package
11:57 <rburton> so if something gets installed but not packaged,
        you get that warning
11:58 <qschulz> and IIRC, empty directories still need to be
        packaged. So if your target always create some
        directory but not always put things in it, you
        might need to add /some/dir/ in addition to
        /some/dir/my-file in FILES_*
11:58 <qschulz> your makefile/cmake/meson/whatever target*
11:58 <rburton> correct, empty directories are still things that
        need to be packaged
11:59 <rburton> either package it, or don't install it
11:59 <yates> rburton: ok you seriously confused me with "if
        something gets installed but not packaged". I thought
        installing IS packaging. Or at least the first step,
```

```

        i.e., copying stuff to a staging area, which then
        subsequently gets packaged
12:00 <rburton> yeah we went through this last week
12:00 <rburton> do_install puts stuff into a staging area,
        do_package splits it up into packages
12:01 <rburton> packaging is just turning the output of do_install
        into packages by doing what FILES_* says
12:01 *** yumasi QUIT Remote host closed the connection
12:01 *** yumasi JOIN
12:03 <yates> ok let me regroup/rethink this then. thanks for the
        (re)clarification.
12:04 <rburton> https://docs.yoctoproject.org/overview-manual/concepts.html#configuration-c
12:04 <rburton> 4.3.5.3 is do_install, 4.3.5.4 is do_package
12:05 <yates> +1

```

### 0.1.2 Updated Root Cause

Although the previous root cause was correct, a rebuild from scratch revealed it did not solve the entire problem. There were several other subsequent issues and/or erroneous settings which remained. The following occurred along that journey:

1. Instrumented functions in `poky/meta/classes/package.bbclass` (see appendix ??) to print out debugging information:
  - (a) line 203, printed out `oldfiles` which is `FILES` variable for a `pkg`.
  - (b) line 1382, printed out `pkg`
  - (c) line 1399, printed out `pkg.file`
2. The `BBFILES` in `/pathpoky/meta-csky/conf/layer.conf` had an extraneous entry:

```

BBFILES += "${LAYERDIR}/recipes-*/*/*.bb \
           ${LAYERDIR}/classes/*/*.bbclass \
           ${LAYERDIR}/recipes-*/*/*.bbappend"

```

should be

```

BBFILES += "${LAYERDIR}/recipes-*/*/*.bb \
           ${LAYERDIR}/recipes-*/*/*.bbappend"

```

3. Found that instead of debugging the `glibc-locale` recipe problems by building the `toolchain/image` (`bitbake -c populate_sdk_ext core-image-minimal`) it is instead only necessary to build the recipe: `bitbake glibc-locale`. This is faster.
4. Searched for `FILES` being processed by using the `-e` option to `bitbake` via `bitbake glibc-locale -e | grep FILES > /files1.txt` and found there were no `FILES.glibc-locale` outputs.

- I was able to see all packages processed by the `do_package` log for the `glibc-locale` recipe from the instrumented functions in `package.bbclass`. Found there was no package `glibc-locale` being processed but instead many different packages were generated, e.g., `glibc-gconvs`.

I concluded that the problem is that I was given wrong information (in this case), both by folks on the `#yocto` irc channel and by the error message issued in the `bit-bake` command. The correct `FILES` to issue is **NOT** `FILES_${PN}` nor `FILES_glibc-locale`, but the `PN` used must be one of the packages processed by the `glibc-locale` recipe. When I tried `FILES_glibc-gconvs`, I started seeing the `/usr/lib/locale` folder in the `FILES` output via `-e`.

- Once it was verified that `/usr/lib/locale` was being supplied correctly by the `FILES_` variable, I began to get this problem:

```
ERROR: glibc-locale-2.32-r0 do_package_qa: Error executing a python function in exec_py
```

The stack trace of python calls that resulted in this exception/failure was:

```
File: 'exec_python_func() autogenerated', lineno: 2, function: <module>
0001:
*** 0002:do_package_qa(d)
0003:
File: '/mnt/hdd/EDG/dachuan-research/g500/poky/meta/classes/insane.bbclass', lineno: 1
1095:         package_qa_handle_error("pkgname",
1096:             "%s doesn't match the [a-z0-9.+~]+ regex" % package, d)
1097:
1098:         warn_checks, error_checks = parse_test_matrix("QAPATHTEST")
*** 1099:         package_qa_walk(warn_checks, error_checks, package, d)
1100:
1101:         warn_checks, error_checks = parse_test_matrix("QAPKGTEST")
1102:         package_qa_package(warn_checks, error_checks, package, d)
1103:
File: '/mnt/hdd/EDG/dachuan-research/g500/poky/meta/classes/insane.bbclass', lineno: 7
0719:             elf = None
0720:         for func in warnfuncs:
0721:             func(path, package, d, elf, warnings)
0722:         for func in errorfuncs:
*** 0723:             func(path, package, d, elf, errors)
0724:
0725:         for w in warnings:
0726:             package_qa_handle_error(w, warnings[w], d)
0727:         for e in errors:
File: '/mnt/hdd/EDG/dachuan-research/g500/poky/meta/classes/insane.bbclass', lineno: 3
0356:             return
0357:
0358:         #if this will throw an exception, then fix the dict above
0359:         (machine, osabi, abiversion, littleendian, bits) \
```

```
*** 0360:         = oe.elf.machine_dict(d)[target_os][target_arch]
0361:
0362:     # Check the architecture and endiannes of the binary
0363:     is_32 = (("virtual/kernel" in provides) or bb.data.inherits_class("module
0364:         (target_os == "linux-gnux32" or target_os == "linux-muslx32" or \
Exception: KeyError: 'csky'
```

ERROR: Logfile of failure stored in: /edg/build-csky-toolchain-5.12-xorg-15/tmp/work/cs  
ERROR: Task (/mnt/hdd/EDG/dachuan-research/g500/poky/meta/recipes-core/glibc/glibc-loc  
NOTE: Tasks Summary: Attempted 471 tasks of which 470 didn't need to be rerun and 1 fai

Summary: 1 task failed:  
/mnt/hdd/EDG/dachuan-research/g500/poky/meta/recipes-core/glibc/glibc-locale\_2.32.bb  
Summary: There was 1 ERROR message shown, returning a non-zero exit code.

This is being caused by the csky architecture not being included in the core oe QA  
subsystem dictionary machine\_dict located in the [poky/meta/lib/oe/elf.py](#)  
file.

Found from the end of that file that the csky architecture can be added via [PACKAGEQA\\_EXTRA\\_MACHDEFFUNCS](#),  
for example as shown here.

Randy Yates  
Apex Semiconductors (USA) Company Limited  
984-368-8148 (cell, work)  
919-412-8994 (cell, personal)